

The exterior footing around the entire building are complete, and the exterior foundation wall should be all poured out today. The brick masons are staying super busy, and the exterior brick wall is about five feet tall on the north end of the new building. The interior cinder block walls in that north wing are also starting to go up. The concrete slabs (floors) in the vocational area of the new building have also been poured and the slab pours will continue this week. The underground plumbing and electrical are moving along nicely, they really have only two sections left for the main floor. The orchestra pit footings, elevator access to the pit, and the main auditorium footings are in process right now and should be poured this week. The driving tower is going up quickly. Things are really starting to take shape.

Joel K. Perkins
Assistant Principal
Orem High School
227-8765 ext. 259