

The exterior metal paneling is being installed on the east side of the building and soon on the south side of the building.

Windows are being installed currently on the second and third floors.

The north wing of the building has cabinets and counter-tops installed and is just waiting for the lighting to be installed.

Sheetrock is going up on the east side of the third floor. They are mudding and taping the rooms on the east side of the 1st and 2nd floors in preparation for painting and cabinet installations.

The third floor slab to the stair tower was poured last week. The only slabs that remain to be poured in the building are what is left of the commons, the stairs in the stair tower, and the balcony walkways.

Joists and decking are being installed over the commons and the auditorium. The entire building will be dried in by 2nd week in January.

They are continuing with the site work and pouring curb and gutter around the building.

The biggest question that I get from all of you is ... are we on schedule? The answer is yes. The completion date for the new building is the May 31. We will be working with the fire marshal to receive permission to move into the building during this last week of school. The demolition of the current building will begin the middle of June. The parking lots and field space that will be constructed in the old school's footprint are scheduled for completion by November 1st. There is a lot to be done still, but we are moving well. Please consider well what you are wanting to take to the new building. If you want to be reminded of the layout of your room, please feel free to come see me and we can review the plans.

Joel K. Perkins  
Assistant Principal  
Orem High School  
227-8765 ext. 259